

Residents and Business Liaison Group
Tuesday 7th November 2017 – 6.30pm to 8.30pm
Grace Baptist Church Hall, 48-50 Park Ridings, N8 0LD

Attendees

Keith Johnston (KJ) National Grid
Philip Harrison (PH) Atkins
Ashley Spearing (AS) St William
Nick Gleave (NG) St William
Chris Cooper-Davies (CCD) Local Dialogue

Ian Robinson (IR)
Ryan King (RK)
John Miles (JM)
Eugene McConville (EM)

Apologies

Marcus Ballard (MB)
Dan Taylor (DT) tRiIO

Part One – National Grid update

1. Introductions and apologies

Introductions and apologies were made.

2. tRiIO works on Mary Neuner Road and mobilisation onsite

KJ gave an update on tRiIO works onsite. tRiIO mobilised on Monday and will begin work in Mary Neuner Road early next week. This phase of the work will last until Christmas. After Christmas, work will continue in the north section of Mary Neuner Road and the PRS build will commence. He mentioned that **DT** would attend the next meeting along with the tRiIO project manager for the works.

3. Traffic management update

KJ said that only half of Mary Neuner Road would be closed for the first month of the works. He was unable to say whether there would be any full road closures after that. **CCD** said that a priority system would be in place for the first month of the work and temporary traffic lights would only be used during busy periods.

4. Air, dust, vibration and noise management

Securing our energy supply for future generations.

CCD said he had received no further contact from residents regarding vibration at the site. This was likely because work at the site had been minimal for the last month.

PH said that some minor work had been carried out to decommission at abstraction well and complete an onsite survey.

5. Phase 2 National Grid work

PH explained that, after tRIIO has carried out their work on the gas mains and built the new PRS, National Grid would be carrying out some final demolition and remediation work at the site. This would involve the demolition of the old PRS and remediation in the north eastern section of the site. **KJ** mentioned that this work would primarily be taking place in the western section of the eastern side of the site and so would not be near to any of the residential properties on Hornsey Park Road.

PH said that he did not envisage the need for extensive remediation work in this area based on the level of work necessary in the surrounding area and from historical plans of the site. He said that the this phase of work should be complete at some point between June and October 2018.

6. Communications update

JM requested that National Grid and Local Dialogue review the design and layout of its communications with residents. He said that the telephone information line number and email were often not prominent enough on the regular letters. **CCD** said he would look into a more effective format.

NG said that St William would look into purchasing a site notice board to display information about progress at the site. There was a discussion about the best place to locate the board.

CCD said that feedback from the stakeholder survey had been broadly positive. He agreed to publish the results of the survey on the project website.

6. AOB

The next meeting was scheduled for **Tuesday 5th December at 6.30pm**

ENDS