

**Residents and Business Liaison Group
Tuesday 27 March 2018 – 6.30pm to 8.30pm
Grace Baptist Church Hall, 48-50 Park Ridings, N8 0LD**

Attendees

Keith Johnston (KJ) National Grid
Ashley Spearing (AS) St William
Matthew Rees (MR) St William
Chris Cooper-Davies (CCD) Local Dialogue
Samuel Anane (SA) Skanska
Andrew Haughey (AH) Capital and Regional
Sam Davidson (SD) Capital and Regional

Ryan King (RK)
John Miles (JM)
Marcus Ballard (MB)
Anna Douglas (AD)
Ian Robinson (IR)
Foyso Uddin (FU)

Apologies

Emma Williamson (EW) LB Haringey
Phil Dewhurst (PD) Skanska

Part One – National Grid update

1. Introductions and apologies

Introductions and apologies were made.

2. Gas mains work and PRS build (including traffic management and weekend works update)

SA informed the group about the change of management on site. He said the new team would ensure that the project is delivered safely and on time. He said that work was currently on-going in the north western corner of the site and would be finished soon to allow for the hand over to St William. He said there would be work on Saturday mornings to achieve this end date.

SA said that he would meet with Haringey Council this week to discuss road closures on Mary Neuner Road and Hornsey Park Road. He also mentioned that work would need to take place on the ground in front of 105 Hornsey Park Road.

Securing our energy supply for future generations.

1

IR asked when the full road closure of Mary Neuner Road would take place as the Electoral Reform Service would be experiencing a busy period in mid April. **SA** said he would have more precise information after his meeting with the council.

AD asked about traffic management on Hornsey Park Road. **SA** said that this would also be dependant on permission from Haringey council but that he thought it unlikely the council would allow for closures on Mary Neuner Road and Hornsey Park Road at the same time. **MB, AD** and **JM** said it would be important to put notices up prior to any work and that a diversion should be clearly signposted.

FU mentioned that his brother was getting married on April 12 and requested that no work take place in Hornsey Park Road at this time.

3. Environmental monitoring

SA said that environmental monitoring was underway, with monitoring equipment positioned at various points along the boundary of the site. He said that Skanska would be producing weekly reports presenting the monitoring data that had been collected.

4. Communications update

CCD mentioned the communications that had been sent out about weekend working at the site. **JM** said that he was happy that the residents had been informed and asked whether Local Dialogue had received any complaints following the first day of weekend working that had not been communicated in advance. **CCD** said that no complaints had been received.

JM commented on the PRS leaflet that had been distributed to residents. He said it was important to keep residents informed about the nature of the works being undertaken.

The next two meetings were scheduled for **Tuesday 24 April at 6.30pm** and **Tuesday 22 May at 6.30pm**.